BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Improvements and Maintenance of Public Toilet at Kodigehalli in Ward No 08
2	Amount of Work Portion	149899 (Excluding 9%+)
3	Estimate cost	5.00 Lakhs
4	Name Of Contractor	Sri M.S.Raju
5	Agreement No.	46/19-20
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/46/19-20 Date: 09.07.2019
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub-division office	
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	-
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	8.9.2019 to 23.3.20 195 Days.
15	Date of recommending time limit applied for	195 Days.
16	Wheather the original application of contractor is enclosed	—

17	Balance work remaining to be done	—
18	Probable time required for completion of remaining work	23/3/20
19	Cost of work charged establishment charge on the work after the expiry of original period	—
20	Wheather the notice as per clause has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	Due to work spot Problem work Delayed. EoT may be approved @ 0.1% penality on Bill value.
22	Remarks of the EE with the daily rate of penalty proposed	As per AEE reflect - EoT may be approved @ 0.1% penality on Bill value.

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone